EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads and Drains Balance Main and Cross Roads of B Sector in ward No 04
2	Amount of work portion	
3	Estimated Cost	25. lakhs
4	Name of Contractor	Venkatesh.V S/o Venkateshappa , S
5	Agreement no	No:45, dt:14-06-2020
6	No and date under which work order issued	No. ~~158~~ 54 Dt 17/06/2020
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	15/09/2020
9	Date of receipt of application in the Sub Division office	15/09/2020
10	Extension granted if any	—
	I	—
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	for Road Edge CNE. & Drilling of drain work
12	Work carried out during 1st extension	-
13	Work carries out during 2nd extension	—

14	Time now applied for	282 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of remaining work	providing Levying Warm & Asphalt work
18	Probable time required for completion of remaining work	282 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	COVID-19 ನಂತರ ಸೇವಾ ನಿಬಂಧನೆಯು ಹಾಗೂ ಲಭ್ಯತೆಯ ನಿಯಮಗಳನ್ನು ಹೊರಡಿಸಿದ ದಿನಾಂಕ ಇಲ್ಲಿ COVID-19 ರ ಎಂದು ಗುರುತಿಸಲಾಗಿದೆ ಮತ್ತು ಅದನ್ನು ಆಧಾರದ ಮೇಲೆ ಸಮಯ ವಿಸ್ತರಣೆಯನ್ನು ಮಂಜೂರು ಮಾಡಲಾಗಿದೆ

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ